

Quarterly Progress Report for Haryana under NURM



Time Period: April to June, 2010

This Report comprises

State level report	
<u>Haryana</u>	
City level report	
<u>Name of JNNURM City</u>	
<u>Faridabad</u>	
Project level report	
<u>Project code</u>	Laying/Revamping of Sewerage network for Intermediate Pumping Station at Old Faridabad
<u>Project code</u>	Laying of Storm Water Drainage System in Old Faridabad
<u>Project code</u>	Integrated Solid Waste Management in Faridabad Town
<u>Project code</u>	Augmentation of Water Supply in Faridabad

Report Submitted by

HUIDB

Signature of CEO, SLNA
Director

Date: 01.07.2010

PART III

MONITORING PROJECT IMPLEMENTATION

(To be filled in separately for each project)

Name of project: **Laying & Revamping of Sewerage network at Faridabad**

1.	Project title:	NURM		4.	Project Bank A/c No: & Name & Address of Bank	Allahabad Bank, Faridabad
2.	Project code:	FBD		5.	Project Cost (in Rs. Lakhs) – as sanctioned	10383 lakhs
3.	Implementing Agency:	National Buildings Construction Corporation Limited (A Govt. of India Enterprises)				

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ¹										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ²	Actual amounts released and dates in current financial year FY 10-11				Commitment pending release from source for FY 10-11	Commitment pending release from source for balance project period
					During the last quarter being reported			Total to date in FY 10-11		
					<i>April</i>	<i>May</i>	<i>June</i>			
1	GoI	5191.50	50%	3893.64	-	-	-	0	1297.88	1297.88
2	State	2076.40	20%	1527.30	-	-	-	0	519.15	519.15
3	ULB	3114.90	30%	2336.17	-	-	-	0	778.73	778.73
4	Others (specify)	-	-	-	-	-	-	-	-	-
	Total	10383.00	-	7787.11	-	-	-	0	2595.76	2595.76
Total interest accumulated in bank account to date									Rs.	

¹ Note (for filling table):

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

² From start of the project

6. Budget Allocation by ULB / parastatal agency

Allocation in ULB / parastatal agency budget for this project in current financial year

Rs. 778.73 lakhs

7. Project Implementation Monitoring

List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Pkg No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	A) Sewerage Works							
I	Laying/Revamping of Sewerage System at Old Faridabad for Pumping Station – 1	749.05	764.69	Work in Progress	07.04.2007	14.06.2007	28.02.2009	30.06.2009
II	Civil, Electrical & Mechanical Works of IPS - 1 and Its Rising Mains	755.30	795.49	Completed	13.06.2007	07.08.2007	28.02.2009	31.03.2009
III	Laying/Revamping of Sewerage System at Old Faridabad for Pumping Station – 2	1330.00	1303.05	Work in Progress	07.04.2007	22.05.07	31.03.2009	30.06.2009
IV	Civil, Electrical & Mechanical Works of IPS - 2 and Its Rising Mains	784.60	819.21	Completed	13.06.2007	07.08.2007	31.01.2009	31.03.2009
V	Laying/Revamping of Sewerage System at Old Faridabad for Pumping Station – 3 & 4	1348.30	1292.69	Work in Progress	07.04.2007	20.08.2007	28.02.02009	31.03.2010
VI	Civil, Electrical & Mechanical Works of IPS - 3 and Its Rising Mains	611.84	654.13	- do -	13.06.2007	20.08.2007	28.02.02009	31.03.2009
VII	Civil, Electrical & Mechanical Works of IPS - 4 and Its Rising Mains	608.96	658.33	- do -	13.06.2007	20.08.2007	28.02.02009	31.03.2009
VIII	Const. of 45 MLD Sewerage Treatment Plant at Badshahpur, Faridabad	3438.00	3188.90	- do -	06.10.2007	17.01.2008	16.01.2010	
IX	Construction & restoration of road work	150.00	191.97	Completed	07.10.2008	30.10.2008	29.01.2009	31.03.2009
X	Laying of sewer pipes through trenchless technology	206.00	132.81	Work is in Progress	30.06.2008	30.08.2008	29.11.2008	31.03.2010
XI	Construction & Restoration of Road Work (Ph- II)	200.00	250.57	-do-	16.09.2009	22.10.2009	31.07.2010	
XII	Laying of sewer pipe by trench less technology	150.00	144.10	-do-	01.03.2010	01.04.2010	31.10.2010	

All amounts are in Rs. lakhs

Name of project: **Laying of Storm Water Drainage system at old Faridabad**

1.	Project title:	NURM		4.	Project Bank A/c No: & Name & Address of Bank	Allahabad Bank, Faridabad
2.	Project code:	FBD		5.	Project Cost (in Rs. Lakhs) – as sanctioned	3064 lakhs
3.	Implementing Agency:	National Buildings Construction Corporation Limited (A Govt. of India Enterprises)				

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ³										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ⁴	Actual amounts released and dates in current financial year FY 10-11				Commitment pending release from source for FY 10-11	Commitment pending release from source for balance project period
					During the last quarter being reported			Total to date in FY 10-11		
					<i>April</i>	<i>May</i>	<i>June</i>			
1	GoI	1532.00	50%	766.00	-	-	-	0	766.00	766.00
2	State	612.80	20%	306.40	-	-	-	0	306.40	306.40
3	ULB	919.20	30%	459.60	-	-	-	0	459.60	459.60
4	Others (specify)	-	-	-	-	-	-	-	-	-
	Total	3064.00	-	1532.00	-	-	-	0	1532.00	1532.00
Total interest accumulated in bank account to date									Rs.	

³ Note (for filling table):

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

⁴ From start of the project

6. Budget Allocation by ULB / parastatal agency	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. 459.60 lakhs

All amounts are in Rs. lakhs

7.	Project Implementation Monitoring							
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Pkg No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Drainage Works							
I	Laying of Storm Water Drainage System in Old Faridabad (Pakg. – I)	1636.37	1723.08	Work is in Progress	13.06.2007	07.08.2007	31.03.2009	
II	Laying of Storm Water Drainage System in Old Faridabad (Pakg. – II)	1310.49	1376.10	270.31	13.06.2007	07.08.2007	31.03.2009	30.06.2009
III	Improvement & construction of storm water drainage at NIT in Faridabad	500.00	534.68	-do-	12.12.2008	26.03.2009	25.07.2009	
IV	Improvement & construction of storm water drainage at Ballabhgarh in Faridabad	500.00	397.72	-do-	05.01.2009	26.03.2009	25.07.2009	
V	Augment of Pumping Station at Palla for drainage	100.00	101.09	-do-	16.03.2010	15.04.2010	31.10.2010	

Name of project: Solid Waste Management at old Faridabad

1.	Project title:	NURM		4.	Project Bank A/c No: & Name & Address of Bank	Allahabad Bank, Faridabad
2.	Project code:	FBD		5.	Project Cost (in Rs. Lakhs) – as sanctioned	7654 lakhs
3.	Implementing Agency:	National Buildings Construction Corporation Limited (A Govt. of India Enterprises)				

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ⁵										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ⁶	Actual amounts released and dates in current financial year FY 10-11			Commitment pending release from source for FY 10-11	Commitment pending release from source for balance project period	
					During the last quarter being reported					Total to date in FY 10-11
					<i>April</i>	<i>May</i>	<i>June</i>			
1	GoI	3827.00	50%	956.75	-	-	-	0	2870.25	2870.25
2	State	1531.00	20%	382.75	-	-	-	0	1148.25	1148.25
3	ULB	2296.00	30%	574.05	-	-	-	0	1722.15	1722.15
4	Others (specify)	-	-	-	-	-	-	-	-	-
	Total	7654.00	-	1913.55	-	-	-	0	5740.65	5740.65
Total interest accumulated in bank account to date									Rs.	

⁵ Note (for filling table):

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

⁶ From start of the project

6. Budget Allocation by ULB / parastatal agency	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. 1722.15 lakhs

All amounts are in Rs. lakhs

7. Project Implementation Monitoring		Cost (in Rs. Lakhs)			Project Start		Completion	
List all tender packages proposed for the project		Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
Pkg No.	Brief Title of Tender Package							
	Solid Waste Management Works							
	Civil, Electrical & Mechanical Works for SWM	-	3733.49	Work in Progress	24.08.2007	29.02.2008	31.10.2010	
I	Supply of Equipment	-	419.61	- do -	24.08.2007	10.04.2008	09.04.2009	
II	Supply of Equipment	375.00	189.28	- do -	24.08.2007	10.04.2008	09.04.2009	
III	Supply of Machinery for SWM	-	389.49	- do -	24.08.2007	10.04.2008	09.04.2009	
V	Supply of Machinery for SWM	7.30	10.72	- do -	24.08.2007	10.04.2008	09.04.2009	
VI	Supply of Machinery for SWM	197.54	217.29	- do -	12.09.2008	22.09.2008	30.09.2008	

Name of project: Augmentation of Water Supply scheme in Faridabad

1.	Project title:	NURM		4.	Project Bank A/c No: & Name & Address of Bank	Allahabad Bank, Faridabad
2.	Project code:	FBD		5.	Project Cost (in Rs. Lakhs) – as sanctioned	49349 lakhs
3.	Implementing Agency:	National Buildings Construction Corporation Limited (A Govt. of India Enterprises)				

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ⁷										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ⁸	Actual amounts released and dates in current financial year FY 10-11			Total to date in FY 10-11	Commitment pending release from source for FY 10-11	Commitment pending release from source for balance project period
					During the last quarter being reported					
					<i>April</i>	<i>May</i>	<i>June</i>			
1	GoI	24674.00	50%	6168.50	-	-	-	0	12337.00	6168.50
2	State	9869.80	20%	2467.45	-	-	-	0	4934.90	2467.45
3	ULB	14804.70	30%	3701.17	-	-	-	0	7402.30	7402.30
4	Others (specify)	-	-	-	-	-	-	-	-	-
	Total	49349.00	-	12337.12	-	-	-	0	24674.00	16038.25
Total interest accumulated in bank account to date									Rs.	

⁷ Note (for filling table):

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

⁸ From start of the project

6. Budget Allocation by ULB / parastatal agency	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. 7402.30 lakhs

All amounts are in Rs. lakhs

7. Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Pkg No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Augmentation of water supply							
1	UGT & DI pipe line laying	540.00	590.60	Work in Progress	01.04.2009	10.05.2009	31.12.2010	
2	Testing & Commissioning of 53 Tubewells.	580.00	631.00	- do -	01.04.2009	10.05.2009	31.12.2010	
4	3 Nos. of Ranney Wells (I-III)	9900.00	2090.00	- do -	01.04.2009	13.06.2009	30.06.2011	
5	3 Nos. of Ranney Wells (IV-VI)	1875.00	2059.00	- do -	01.04.2009	13.06.2009	30.06.2011	
6	4 Nos. of Ranney Wells (VII-X)	2395.00	2630.30	- do -	01.04.2009	13.06.2009	30.06.2011	
7	PSC Pipe line 900MM with truss bridge (Line- 1)	1575.00	1697.00	- do -	01.04.2009	14.06.2009	30.06.2011	
8	PSC Pipe line 900MM with truss bridge (Line- 2)	1650.00	1750.00	- do -	01.04.2009	14.06.2009	30.06.2011	
9	Electrical Works	1950.00	2058.00	- do -	07.08.2009	12.09.2009	30.06.2011	
10	PSC Pipe line 900mm/800 Dia	2750.00	2989.00	- do -	07.08.2009	12.09.2009	30.06.2011	

Pkg No.	Brief Title of Tender Package	Cost (in Rs. Lakhs)			Project Start		Completion	
		Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
11	138 Tubewells, OHSR, UGT, Rain Water Harvesting	12000.00	13100.00	Work in Progress	07.08.2009	12.09.2009	30.06.2011	
12	Supply of DI Pipe of Different Dia	6000.00	6000.00	- do -	Rate Contract	30.06.2009	30.06.2010	

8.	Project Implementation activities planned for the quarter	Project implementation achievements during the quarter

9.	<p>Estimated time for completion of Laying & Revamping of Sewerage System at Old Faridabad Project as per DPR⁹: <u>March / 2010</u></p> <p>Estimated time for completion of Laying & Revamping of Drainage System at Old Faridabad Project as per DPR : <u>June / 2009</u></p> <p>Estimated time for completion of Solid Waste Management System at Old Faridabad Project as per DPR : <u>March / 2010</u></p> <p>Estimated time for completion of Augmentation of Water Supply System in Faridabad: Dec 2011</p>
----	--

⁹ Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from GoI as start date for the project

All amounts are in Rs. lakhs

10. Monitoring Funds Utilisation ¹⁰ for the project								
Tender Package No.	Actual amounts utilised in the project						Balance utilization forecast for FY 10-11	Balance utilization forecast for balance project period
		Upto end of last reporting Quarter ¹¹	During the last quarter being reported			Total to date		
			April	May	June			
-	Sewerage work, Old Faridabad	8046	150.00	150.00	100.00	8446.00	NIL	NIL
-	Drainage work, Old Faridabad	1259.00	10.00	25.00	15.00	1309.00	4 th UC	4 th UC by 31.8.2010
-	SWM work, Faridabad	3373.00	25.00	20.00	15.00	3433.00	3 rd & 4 th UC	3 rd UC by Aug. 09 & 4 th UC by Sep.10
-	Water supply Faridabad	7518.00	650.00	650.00	570.00	9388.00	1 st UC submitted	2 nd UC by NoV.10
	Total	20196.00	835.00	645.00	700.00	22576.00		
Total Expenditure of 225.76 Crore i.e. Utilisation of funds as 94.08% of funds received as per ANNEXURE-A from all sources for the project as on date i.e. 30.06.2010								

11. Any issues / constraints in project implementation (please state in brief bullet points)
<ul style="list-style-type: none"> • ... Due to Roll back of property tax by Haryana state last installment of Sewerage, IIIrd Installment of of Drainage, IInd installment of Solid Waste Management , Struck up in Ministry of Urban Development . Since Aug. 2009. • ... • ...

Signature & Date
 Authorised Signatory
 Project Implementing Agency

Signature & Date
 Authorised Signatory
 Urban Local Body¹²

¹⁰ Utilisation implies – draws from the project bank account for payments pertaining to the project

¹¹ From the start of the project

3. STATUS OF REVAMPING OF SEWERAGE SYSTEM AT OLD FARIDABAD AS ON 30.06.2010					
Pkg. No.	Brief Description of Work	Award Value	Date of		Status of Work
			Start	Comp	
I, III & V	Laying/Revamping of Sewerage Network for IPS – I, II, III & IV at Old Faridabad	3055.00 Lacs	01.07.07	30.09.10	<ul style="list-style-type: none"> The total Qty of sewage pipe is to be laid 48650 meters. Total Sewerage Pipe line has been laid is 45820 meters. Physical Progress 89% Financial Progress 1950.00 Lacs.
II, IV, VI & VII	Civil, Electrical and Mechanical work of IPS – I & II and its Rising Mains at Old Faridabad, III & IV	2661 Lacs	17.08.07	31.07.10	Pumping Station No. I & II Commissioned. Pumping Station No. 3 & 4 completed and is under Trial run Physical – 99% Financing
VIII	Civil, Electrical and Mechanical Works for Sewerage Treatment Plants	2899.00 Lacs	17.01.08	31.12.10	Civil Works <ul style="list-style-type: none"> RCC structure: Completed Finishing works: 95% completed E & M item <ul style="list-style-type: none"> All material received at site. Erection of pumps, gate, pipes completed. Erection of screen, DG set, transformers, blower completed. Trial of STP will start w.e.f. 02.07.10 Physical Progress 95% Financial Progress 2725.00 Lacs.

¹² In case of projects spanning across multiple ULBs in cities with more than one ULB, the concerned person from the largest ULB in the city should sign on behalf of all ULBs participating in the project

4. STORM WATER DRAINAGE AT OLD FARIDABAD

Pkg. No.	Brief Description of Work	Award Value	Date of		Status of Work
			Start	Comp	
I, II, III & IV	Laying of Storm Water Drainage System in NIT Faridabad & Ballabgarh	2807.00 Lacs	17.08.07	30.09.10	<ul style="list-style-type: none"> Out of 46740 meters drains in length 23360 meters has been constructed. <p>Physical Progress 50% Financial Progress 1309.00 Lacs.</p>

STATUS OF INTEGRATED SOLID WASTE MANAGEMENT SCHEME FARIDABAD

As on 30.06.10

(All Amount in Rs. Crore)

Pkg. No.	Brief Description of Work	Award Value	Date of		Status of Work
			Start	Comp	
I	Integrated Solid Waste Management Scheme in Faridabad	37.33	10.03.08	31.07.10	<ul style="list-style-type: none"> • Contract for Construction of Integrated MSW Treatment & Processing Plant has been awarded in March 2008 for a total value of Rs 37.33 Crores. • Concession Agreement for O &M for 30 Years has also been signed by MCF with the same agency. • The following Materials has been received. <ul style="list-style-type: none"> a) Bins of 240 liter – 190 nos. b) Mobile Bin of 1100 liter Capacity – 456 nos. c) Wheel Barrows of 140 liter capacity – 574 nos. d) 4.5 cum capacity M.S. container - 68 nos. e) 3000 liter capacity Sewer jetting machine - 3 nos. f) Animal catcher van – 3 no. g) Trickle Rickshaw - 204 nos. h) 60 liter capacity litter Bins – 200 nos. i) JCB – 7 nos. j) Front End Loader - 2 nos. k) Refuse collector – 16 nos. l) Dumper placer – 18 nos. m) Tipper truck – 5 nos. • Brick Work of Boundary wall, three sides completed. • Civil Work for Processing Plant 75% Completed and in progress. • Total work done as on 30.6.2010 - 3433.00

Physical Progress

Augmentation of Water Supply Scheme in Faridabad as on 30.06.10

S. No.	Brief Description of Work	Value of the Project in Lacs	Date of Start	Date of Completion	Status of work
1	Commissioning of 53 Tube wells	680	30.05.2009	31.12.2010	<ul style="list-style-type: none"> • Total 55 tubewells completed, out of which 15 tubewells were not in the scheme, installed for the immediate arrangement of Water supply in various sectors. • All the 55 pumps of 20 HP delivered at site <p>Work done as on date Rs. 718 Lacs.</p> <p>Progress 98%.</p>

S. No.	Brief Description of Work	Value of the Project in Lacs	Date of Start	Date of Completion	Status of work as on 30.06.10			
2	Laying of DI pipe line & UGSR Tank	725	30.05.2009	31.12.2010	RCC UGSR & PUMPING STATION			
					Name of Site	Capacity in Lac Ltr.	UGSR	Pumping Sta.
					Budhena	10	Completed	Completed
					Sec- 19	15	Completed	Completed
					Dayal Bagh	15	Completed	Completed
					Mirzapur	20	Completed	Completed
					Sec-7	20	Completed	80%
					Subhash Col.	20	Held up due to stay by Court	-
					Farid Park	20	Completed	50%
					<ul style="list-style-type: none"> Di pipe line laid of 4.9 Km length in Mirzapur & Sec- 19 and water supply connections in Mirzapur completed & supply of water has been completed. Work done as on date Rs. 850.00 Lacs 			

S. No.	Brief Description of Work	Value of the Project in Lacs	Date of Start	Date of Completion	Status of work as on 30.06.10
3	Commissioning of 10 Nos Radial Collector well & Laying of DI Pipe line up to UGT	6165	03.07.2009	31.03.2011	<ul style="list-style-type: none"> • Land acquisition for total 10 Ranney Well, out of them 4 are on Pvt. Land the same has been acquired. • The papers of Land acquisition for balance 6 RW are submitted to Director Panchayat Chandigarh in the month of Oct, 2009 • Soil testing completed for 3 RW, Boundary wall started, cutting edge in 2 RW completed. • RW No.1 :- RCC Casting upto 25.00m, Well sinking 21.00m completed. • RW No.2 :- RCC Casting upto 3.00m. • Long duration pumping test completed for 4 RW. • For tubewells, Acquisition of land from Panchayat is submitted to MCF. <p>Work done as on date:- 12%</p>
4	Laying, Testing & Commissioning of PSC Pipe line 800 mm i/d	5200	04.07.2009	31.03.2011	<ul style="list-style-type: none"> • Survey & route of PSC pipe has been finalized . • Total length of the PSC pipe is 80 Km. • Design of PSC pipes submitted and vetted by IIT. • 35.00 Km pipes manufactured at yard. • 14100 meter pipe received at site. • Laying of PSC pipe has been laid 10500 meter. <p>20% Work Completed.</p>

S. No.	Brief Description of Work	Value of the Project in Lacs	Date of Start	Date of Completion	Status of work
5	HT Electrical Independent feeder for MBS /Ranney's/UGT /TUBEWELLS at Yamuna Flood	1871	01.10.2009	31.03.2011	<ul style="list-style-type: none"> Survey & route of feeder line has been finalized. Total load required for the project has been applied for the sanction of load from DHBVNL, papers submitted to MCF. Amount of Rs. 1.97 Crore has been deposited to DHBVNL for load sanction.
6	Construction of RCC UGT & OHSR at Faridabad Including Elect. Mech. Works of Different capacity and installation of Rain water harvesting work	11200	01.10.2009	31.03.2011	<ul style="list-style-type: none"> Total 45 No. of UGSR and their capacity is 9 Crore Lts. The work at 14 No. UGSR sites of 2.5 Crore Lts. capacity has been started. Their foundation has been completed & wall in progress. The work at 5 No. of OHSR sites of 32 Lacs Lts. capacity has been started – Foundation completed & Column raised.
7	Construction of MBS & 138 tubewells at Yamuna Flood Plain	3500	01.10.2009	31.03.2011	<ul style="list-style-type: none"> Panchayat land for MBS submitted to Director, Panchayat, Chandigarh in Oct, 2009. For the work of tubewells land acquisition papers has been submitted to MCF after acquisition of land work can be started.
8	Procurement of DI Pipes against Rate Contract No. 10/HR/RC/E-2/2008-09/23649-650 Date 01.04.09 with D, S & D Haryana	6800	01.04.2009	30.06.2010	<ul style="list-style-type: none"> DI pipe for amount Rs. 20.50 Crore has been procured Order for balance DI pipes has been placed to the vendors and material will be procured after the receipt of next installment from CSMC.
TOTAL		36071			